

ID		Task Name	Duration	Start	Finish	Predecessors	2023								2024	
							Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2		
1		JJM WSS to Santhanpara, Rajakumary (Part) and Senapathy (Part) Panchayaths in Idukki District	360 days?	Wed 12-10-22	Tue 27-02-24											
2		Intake structure at Illithodu	296 days	Wed 12-10-22	Wed 29-11-23											
3		TS and Tender approval	25 days	Wed 12-10-22	Tue 15-11-22											
4		Intake Work started	49 days	Wed 16-11-22	Mon 23-01-23	3										
5		work completed	222 days	Tue 24-01-23	Wed 29-11-23	4										
6		Raw water Pumping main	360 days?	Wed 12-10-22	Tue 27-02-24											
7		TS and Tender approval	25 days	Wed 12-10-22	Tue 15-11-22											
8		Intake Work started	49 days	Wed 16-11-22	Mon 23-01-23	7										
9		work completed	135 days	Tue 24-01-23	Mon 31-07-23	8										
10		Construction of 8.25 MLD WTP	360 days?	Wed 12-10-22	Tue 27-02-24											
11		TS and Tender approval	36 days	Wed 12-10-22	Wed 30-11-22											
12		Intake Work started	38 days	Thu 01-12-22	Mon 23-01-23	11										
13		work completed	280 days	Tue 24-01-23	Mon 19-02-24	12										
14		Construction of reservoir	360 days?	Wed 12-10-22	Tue 27-02-24											
15		TS and Tender approval	25 days	Wed 12-10-22	Tue 15-11-22											
16		Intake Work started	49 days	Wed 16-11-22	Mon 23-01-23	15										
17		work completed	110 days	Tue 24-01-23	Mon 26-06-23	16										
18		Supplying and laying of distribution networks	360 days?	Wed 12-10-22	Tue 27-02-24											
19		TS and Tender approval	25 days	Wed 12-10-22	Tue 15-11-22											
20		Intake Work started	49 days	Wed 16-11-22	Mon 23-01-23	19										
21		work completed	266 days	Tue 24-01-23	Tue 30-01-24	20										
22		Providing Household Tap Connection	360 days?	Wed 12-10-22	Tue 27-02-24											
23		TS and Tender approval	25 days	Wed 12-10-22	Tue 15-11-22											
24		Intake Work started	49 days	Wed 16-11-22	Mon 23-01-23	23										
25		HTC work completed	266 days	Tue 24-01-23	Tue 30-01-24	24										
26		FHTC work completed	20 days?	Wed 31-01-24	Tue 27-02-24	25										