

PROCEEDINGS OF THE SUPERINTENDING ENGINEER ,P H CIRCLE,KWA,PALAKKAD

PRESENT : SRI.E.V. RAJAGOPALAN

Sub:- KIIFB - 2017-18 Jalagramam CWSS to Kozhinjampara,Vadakarapathy and Eruthenpathy Panchayaths in Palakkad District – Phase I - Package II – Design, Construction, Commissioning and Maintenance of 11.00LL OHSR at Ozhalapathy in Vadakarapathy Panchayath - 4th Time Extension granted- reg

No: KWA/PHC/PKD/ KIIFB/ Kozhinjampara Phase I /Package II -17-18

Dated: 18.12.2021

Read:- 1) Agreement No. 21/19-20/SE/PHC/PKD dated 06.02.2020
2) Request of Sri.K.A.Abraham,Managing Partner, J & B Engineering & Construction company,Kuttoor P.O, Thiruvalla dated 29.11.2021
3) Lr. No.KWA/PD/CTR/219/20/KIIFB 17-18 - K-para - phase 1 - Package 2 dated. 15.12.2021 of the Executive Engineer, Project Division, Chittur.

The contractor Sri. K .A. Abraham, Managing Partner, J & B Engineering & Construction company, Kuttoor P.O, Thiruvalla had executed the agreement vide reference 1 with a time of completion of 12 months. The time of completion period expired on 21.01.2021 whereas the contractor could not complete the work within the period specified in the principal agreement and he had submitted an application requesting for time extension for completing the work for a period up to 30.06.2021 as 1st time extension and up to 30.09.2021 as 2nd time extension and up to 30.11.2021 as 3rd time extension without imposing fine.And the contractor had executed the 1st , 2nd & 3rd supplemental agreements respectively.

The contractor again submitted an application vide reference 2nd cited requesting for further extension for a period up to 31.12.2021 by stating that the delay occurred due to accident in site and work was slowed down.

As per reference 3rd read, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 31.12.2021 without imposing fine and recommending the same reasons as above.Under these circumstances, the time extension is hereby granted up to 31.12.2021 from 30.11.2021 without imposing fine.

Sd/-
Rajagopalan E V
Superintending Engineer

Copy To

- 1.Sri. K .A. Abraham, Managing Partner, J & B Engineering & Construction company, Kuttoor P.O, Thiruvalla. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.
- 2.The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself
- 3.Copy to Agreement.





The document is digitally approved. Hence signature is not needed.