

IMPLEMENTATION CHART

Jal Jeevan Mission (JJM) -Jal Jeevan Mission 2021-22- Augmentation of PRWSS-Providing FHTCs in Porkulam Panchayath (Phase III) -LSGD Road Restoration Work - Additional work III

Name of Contractor	Sri.M/s. BABU K T	Quoted PAC :-83,74,732/-
AS NO	G.O.(Rt)No.134/2022/WRD dtd 23.02.2022	Period of work as per agreement - (6 Months)
TS NO	WRD/KWA-CE (CR)/EST-TS/2188/ 2024 5 2 1 dtd. 08.02.2024	Expected date of completion :-23.09.2024
Agreement No and date	57/EE/PHD/TSR/2023-24 dtd 05.03.2024	

Execution Schedule

Sino	Activity	% wise	23.03.2024	23.04.2024	23.05.2024	23.06.2024	23.07.2024	23.08.2024	23.09.2024
I	Handing Over the Site to the Contractor		Site handing Over						
II	Excavation in Soil using Hydraulic Excavator-6700 m	100%		925 m	2000 m	2000 m	1775 m		
III	GSB Filling-6700m			925 m	2000 m	2000 m	1775 m		
IV	WMM Filling-6700m				925 m	2000 m	2000 m	1775 m	
V	Prime coat ,Tack Coat & Mix Seal Surfacing-Manual means-Type A-Bitumen S65-6700m								3350 m

INDEX	
[Green Box]	Completed
[Red Box]	To be Completed