



## KERALA WATER AUTHORITY

*Office of the Executive Engineer  
P.H.Division  
Kollam - 691001  
Kerala*

No. DB5-1115/JJM/KTK/PDNK/2022

Dated: 07.08.2022

From

The Executive Engineer

To

M/s Surya International Enterprise pvt.Ltd  
A-24, HIG Duplex,  
Ananta Vihar, Phase-2,  
Pokhariput, Bhubaneswar,  
Odisha-751020

Sir

Sub:- Jal Jeevan Mission Phase I-Augmentation of WSS to Kottankara Grama  
Panchayath- Delay in progress of work- Notice issued:-

Ref:- 1.Agreement no.33/2021-22/SE/Q dt.19.03.2022.

2. This office letter even No. dated 06/06/2022

3. Minutes of meeting dated 07/07/2022

This letter is to remind you once again regarding the very slow progress of the subject work which has been undertaken by you vide reference (1). Even though the agreement was executed nearly five months back and about one third of the contract period has been over, no substantial progress is seen achieved by you so far. Despite the directions given to you vide references (2) and (3) to supply balance quantity of pipes and to mobilize sufficient men and machineries to complete the work in time, you have not turned up yet. Also is the pipe laying work which was suspended due to heavy rains has not been resumed even if weather conditions became favorable.

More over it is very disappointing to note that the roads where the pipelines were laid earlier are in very pathetic condition due to lack of timely restoration from your part, which can cause accidents at any moment. This type of irresponsible attitude from your part has invited severe criticism from MLAs and Panchayath authorities and they informed about taking up the matter at higher levels for action against KWA officials and contractor. The District Collector has also lambasted KWA in this matter in the last DWSSM meeting and asked for urgent action to restore the damaged road back to its original condition urgently. Even if this matter was informed you over phone, no positive response is seen so far. Hence you are once again reminded that any haphazard is happened due to bad road condition, you will be solely responsible for the same.

In this circumstances, it is here by directed to resume the pipe laying works on or before 08.08.2022 and to complete the restoration work of the roads where the pipelines were laid earlier before 15.08.2022. Also the balance pipes required shall be supplied in quantities as instructed by Assistant Executive Engineer in charge of the work on or before 15/08/2022. If



any laxity is noted from your part to adhere to the above directions, we will be forced to recommend to terminate your contract and to rearrange the same at your risk and cost.

**Treat the matter most urgent**

Yours faithfully,  
Sabeer A Rahim  
Executive Engineer

Copy To

- 1.The Superintending Engineer, P.H Circle, Kollam for information.
- 2.The Assitant Executive Engineer /AE3 WSSDN Kollam for information and further necessary action.

