



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : Sri.E.V.Rajagopalan)

Sub:- KIIFB- Comprehensive RWSS to Kollengode and adjoining panchayaths- Replacement of 300 mm AC CW Gravity Main from Meenkara Kalikavu OHSR to Kollengode OHSR with 300 mm DI K9 pipe - Supplying ,Laying ,Testing ,Commissioning and Maintenance of Clear water gravity main from Meenkara Kalikavu OHSR to Kollengode OHSR with 300 mm DI K9 pipe, providing steel bridges including road restoration - 4th Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ KIIFB -IInd Tranche/Kollengode/17-18

Dated: 08.06.2022

- Read:-**
- 1) Agreement No. 32/2020-21/SE/PHC/PKD dated 18.11.2020
 - 2) Request of M/s India Tech Construction, 53A/XVI, PMC, Old Marthoma Church road, Perumbavoor dated 30.05.2022
 - 3) Lr. No.KWA/PHD/PKD/KIIFB/Kollengode/17-18 of the Executive Engineer, P.H. Division, Palakkad dated 08.06.2022


ORDER

The contractor M/s India Tech Construction, 53A/XVI, PMC, Old Marthoma Church road, Perumbavoor had executed the agreement vide ref (1) above with a time of completion of 9 months. The time of completion period was expired on 22.07.2021 whereas the contractor could not complete the work within the period specified in the principal agreement and hence 1st time extension granted upto 30.11.2021, 2nd time extension upto 31.03.2022 and 3rd time extension up to 31.05.2022 without imposing fine and the contractor executed 1st , 2nd & 3rd supplemental agreements respectively.

Again the contractor submitted a request for granting time extension upto 31.08.2022 without imposing fine and the contractor stated that the delay occurred in completing the BMBC road restoration work in PWD road due to continuous rain as well as the protest from some locals in some areas along the alignment of pipe line.

As per reference 3rd read above, the Executive Engineer, P.H Division, Palakkad has recommended for granting time extension up to 31.07.2022 without imposing fine and reported the same reasons as above.

Under these circumstances, the time extension is hereby granted upto 31.07.2022 from 31.05.2022 without imposing fine.


Superintending Engineer

To

M/s India Tech Construction, 53A/XVI, PMC, Old Marthoma Church road, Perumbavoor — You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, P.H.Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.

ORDER