

Power connection to 7.5MLD Water treatment plant at Kattuppuram, Kalluvathukkal-Calender of events

Sl.No	Name of work	Calendar of events		
		Events	Date	Remarks
1	WSS to Kalluvathukkal Parippally & Velinelloor (part) Villages- CConstruction & commissioning of 7.5MLD WTP, 9LL OHSR at Kattuppuram & Demolishment of existing OHSR & Construction of 11.3LL OHSR at Kalluvathukkal - Package-II-Power connection to the water treatment plant	Application submitted with drawings	11.10.2021	
		Inspection by KSEB officials to the site	05.12.2021	
2		Demand letter from KSEB received for power line extension & Installation of 100KVA transformer	09.02.2022	Letter no.DB/PPLY/2021-22/30 from AE, KSEB Section , Parippally
3		Deposit Amount remitted	19.02.2022	Cheque no.320526 dated 19-02-2022 (amounting Rs.2036779/-)
4		Inside electrification works started	20-02-2022	
5		KSEB started the work of PSC pole laying	10.04.2022	
6		45 Nos of PSC pole laying completed by KSEB	02.06.2022	100KVA transformer installation work still pending with KSEB
7		All inside electrical works completed & Submitted completion report to KSEB	06.06.2022	
8		Resubmitted to KSEB after recifying corrections as suggested by KSEB	17.06.2022	Under processing at KSEB
9		Erected two pole structure at the premises for transformer erection	08.07.2022	
10		Reminder letter sent to KSEB regarding the delay in power connection	13.07.2022	
11	Cable extension through erected poles restarted	15.07.2022	On contact, reason for delay stated as transformer not yet reached KSEB store	
	Service connection Demand Letter received from AE Parippally for remittance	23.07.2022	Fund request forwarded to HO	
	On contact, reason for delay stated as transformer not yet reached KSEB store			