

**WRD 002 -04-03 KIIFB AWSS to Kollam Corporation Package 1- supplying laying commissioning 1219 mm MS Raw water pumping main, - Balance work
Implementation Schedule**

Sl No	Name of Components																
		Dec-21				Jan-22				Feb-22				Mar-22			
		1 to 7	7 to 15	15 to 21	21 to 31	1 to 7	7 to 15	15 to 21	21 to 31	1 to 7	7 to 15	15 to 21	21 to 28	1 to 7	7 to 15	15 to 21	21 to 31
1	Supply of 16035m of 1219mm OD 12.50mm thick M.S pipe																
1.1	Balance 100 m of 1219mm OD 12.50mm thick M.S pipe																
2	Supply of 12095m of 1219mm OD 10 mm thick M.S pipe																
2.1	Balance 450 m of 1219mm OD 10 mm thick M.S pipe																
3	Internal lining and external coating																
3.1	500 mtrs Internal Lining and external coating																
4	Laying & Jointing and testing (Prorata) of MS pipes including earth work excavation bailing out water refilling trenches fencing shoring construction of Anchor blocks supplying of required specials etc																
4.a	Balance Laying & Jointing (Prorata) of MS pipes - do- 1170.00M including testing																
4.b	Fixing of Valves, construction of RCC Chamber																
5	Providing cathodic protection arrangement including conductivity testing and design Balance																
6	Installation of Surge Arresting Arrangements near well																
7	Restoration of Panchayat road																
7.1	Restoration of Panchayat and Corporation road- Balance																
8	Trial run & Commissioning																



Planned



Actual on progress at site



Lag