

IMPLEMENTATION CHART

Jal Jeevan Mission (JJM) -Jal Jeevan Mission 2021-22- Augmentation of PRWSS-Providing FHTCs in Porkulam Panchayath (Phase III) -LSGD Road Restoration Work - Additional work -Road Restoration Work

Name of Contractor	Sri.M/s. BINURAJ K.G.	Quoted PAC :-39,72,602/-
AS NO	G.O.(Rt)No.134/2022/WRD dtd 23.02.2022	Period of work as per agreement - (3 Months)
TS NO	WRD/KWA-CE (CR)/EST-TS/20377/ 2023 5 2 1 dtd. 02.12.2023	Expected date of completion :-08.05.2024
Agreement No and date	48/EE/PHD/TSR/2023-24 dtd 11.01.2024	

Execution Schedule

Sno	Activity	% wise	08.02.2024	08.03.2024	08.04.2024	08.05.2024
I	Handing Over the Site to the Contractor		Site handing Over			
II	Excavation in Soil using Hydraulic Excavator-950 m	100%		475 m	475 m	
III	GSB Filling-950m			475 m	475 m	
IV	WMM Filling-950m				475 m	475 m
V	Prime coat ,Tack Coat & Mix Seal Surfacing-Manual means-Type A- Bitumen S65-950m					

INDEX	
	Completed
	To be Completed