

INSPECTION REPORT			
IR NO.	MI/JJM-KWA/PALAKKAD/2020-21/682	DATE	23.03.2023
CLIENT	M/s. KERALA WATER AUTHORITY	CONTRACTOR	Sri.Binu Mathew
CONTRACTOR'S PO/Agreement No.	25/2021-22/SE/PHC/PKD,Dated:14.03.2022.	DISTRICT	PALAKKAD
		HABITATION/PANCHAYATH	KOTTAYI
		DIVISION.	PROJECT DIVISION PALAKKAD
MOODY AGREEMENT NO.	Work Order No. KWA/PD/CTR/DB-858/2021JJM/TPI	DATE	03.02.2021
NAME OF THE WORK	JJM-2020-2021-WSS to kottayi panchayat -Design,Construction,Commissioning of 5MLD WTP ,6m dia intake well cum pumphouse ,10LL OHSR for kottayi zone,5LL for odanur zone Supplying,laying,commissioning,maintenance of raw water pumping mains,clear water pumping mains to OHSRs and distribution system with providing FHTCs 5928 nos.		
VALUE OF THE WORK	Agreement Amount: Rs. 35,71,52,750/- (Value of work inspected: Rs.6,61,07,260/-) (4 th Part Bill)		
SCOPE OF WORK	1. Sample check of Documents (TC's) 2. Quality & Quantity check as per bills submitted 3. Functioning of works (FHTCs/Infrastructure Facilities)	Dates of Inspection	20.03.2023
INSPECTION CARRIED OUT	<input type="checkbox"/> Complete PO WORK	<input checked="" type="checkbox"/> Partial PO WORK	<input type="checkbox"/> Balance PO WORK
<p>INSPECTION ACTIVITIES: Site inspection carried out (FHTCs on sampling basis) and the details of inspection are as follows :</p> <ul style="list-style-type: none"> ● 4th Part Bill contractor verified and found tallying as per work order/agreement given by KWA. ● 2074 Nos HTCs inspection carried out. ● HTCs found with 20mm house connection with 15mm water meter provided. ● HTCs found with 15mm PVC tap in the water meter assembly observed. ● Distribution line of 46.69km and pumping main of 1.743 km done.(300mm DI,200mm DI,250mm DI,90mm,110mm ,140mm,160mm HDPE Pipes) ● WTP 5MLD-Roof slab of filter house and floor slab of wash water tank,roof slab of chemical house ,blower room,lobby completed. ● 10LL OHT-RCC for column including 1st brace completed. ● Intake well-EW and Rock blasting completed. ● Sump cum Pump house-roofslab of pumphouse completed. ● Visual inspection carried out for completeness and found to be satisfactory. ● Workmanship and finish found to be satisfactory. 			
<p>Note: This Inspection Report does not relieve the Contractor from any responsibility, or any contractual obligations or guarantees, not shall it be interpreted in any way so as to imply acceptance of the goods/works. Inspection is performed to the best of our ability, knowledge and belief but our organisation shall not be held responsible in any way whatsoever for the content of or technical accuracy of the purchase order/Agreement.</p>			
DATE : 23.03.2023	 For MOODY INTERNATIONAL INDIA PVT.LTD		
PLACE: Hyderabad			

INSPECTION PHOTOGRAPHS

