

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Jainraj .D.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part 7 -
Extension of pipe line in wards and providing Functional Household Tap Connections
(FHTC) - Balance work - Extension of time of completion - orders issued -reg.

KERALA WATER AUTHORITY

No. **A1-P-KZH/2022**

Aluva

Dated, 21st February 2023

- Read:** 1. This office Agreement No. 45/2022-23 dated 31-10-2022
2. Letter No. Nil dated 10.01.2023 of Contractor Sri.T.A.Meethiyan, Thandakkala House,
Pattimattom P.O
3. Letter No. D2-KZH/2022 dt 16.02.2023 of the Assistant Executive Engineer, P.H.Sub
Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 16-01-2023. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 15-04-2023. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 15-04-2023 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 16-01-2023 to 15-04-2023 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER

To

The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O

Copy to the Assistant Engineer, P.H.Section, Kunnathunadu
for information

Spare file



കേരളം കേരल KERALA

DM 692557

SUPPLEMENTAL AGREEMENT NO. I/2022-23 TO PRINCIPAL

AGREEMENT NO. 45/2022-23 DATED 31/10/2022

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 2nd day of February

Two Thousand and Twenty Three between **Sri. T.A. Meethiyan, Thandakkala House, Pattimattom P.O., Ernakulam – 683 562** which expression shall include his heirs, executors, administrators and permitted assigns of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

(Contd...)

12/10/22
CONTRACTOR

NO. 22985 100/28/10/22

Sold to.....
MOOVATTUPIUZZHA VENDOP
K.A GOPAKUMAR

EXECUTIVE ENGINEER

T.A. MEETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714





DU 538235

കേരളം കേരल KERALA

WHEREAS agreement was executed into between parties hereto numbered as Agreement No. 45/2022-23 Dated 31/10/22 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "**JJM 2021-22-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part 7 - Extension of pipe line in various wards and providing Functional Household Tap Connections (FHTC) -Balance works**" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)


12/11/22
CONTRACTOR

[Signature]
EXECUTIVE ENGINEER.

No. 1807 / 100 / 19/8/22

Sold to.....
MOOVATTUPUZHA VENDOP
LA GOPAKUMAR

T.A. MEETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714



[Signature]

WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 15/4/2023 from 16/1/2023

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 16/1/2023 from 15/10/22 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, T.A. Muneer and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.

12/10
CONTRACTOR.

In the presence of witnesses:

- 1) MAVIS NIK D/Man or I
- 2)

SIGNED by Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.

[Signature]
EXECUTIVE ENGINEER

In the presence of witnesses:

- 1) MAVIS NIK D/Man or I
- 2)