ile Aprendation of Approved by Executive Engineer on 21-Jun-2023 02:11 PM - Page 1

E-mail: eephaluvakwa@gmail.com Website: kwa.kerala.gov.in



Tel: 0484-2626948

## KERALA WATER AUTHORITY

OFFICE OF THE EXECUTIVE ENGINEER P.H.DIVISION, ALUVA-683 101.

No. A3-2022/3066

Dated: 21.06.2023

From

The Executive Engineer

To

M/s. Sri Royal Electricals, 73-H/A, Ramakrishnapuram, Bye Pass Road, Srivilliputhur, Virudhunagar District, Tamil Nadu - 626 125

Sub:- JJM Vadakkekara Panchayath Part I – Improvement of Water Treatment Plant - Supply and erection of 600 HP VT motor pumpset in PWPH having discharge of 2736m3/ hour against a total head of 42m in 63 MLD Plant at Chowara -delay in work -Regarding

Ref:- 1)This office letter even no. dtd. 2.06.2023

- 2) Your letter dated 9/06/2023
- 3) meeting with you on 9/06/23

## Registered with A/D

Your reply submitted vide ref (2) for this office letter under ref (1) is not satisfactory. You were directed vide ref (3) to submit the details of order placed and advance payment made towards procurement of Pump, Motor and Starter for convincing this office that you are proceeding with the work. As the above details are not yet received in this office, time extension request cannot be considered favourably. Hence you are directed to submit the reply in one week time of receipt of this letter.

Yours faithfully. Priyadarsini B **Executive Engineer** 

Copy To

AEE, PH Sub Division, Angamaly for follow up action

