



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : Sri.R.Jayachandran)

Sub:- KIIFB- 2017-18- Jalagramam - Comprehensive WSS to Kozhinjampara, Vadakarapathy and Eruthempathy in Palakkad District - Phase I - Package I - Design, construction commissioning and maintenance of 8 MLD WTP with 6.00 LL CW Sump, 9.80 LL OHSR, supplying and laying 300mm DI CWPM & 150 mm DI CWPM, linking works - 1st Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/KIIFB/Kozhinjampara/Phase-I-17-18

Dated: 28.01.2021


- Read:-
- 1) Agreement No. 02/19-20/SE/PHC/PKD dated 08.07.2019
 - 2) Request of Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvatthupuzh dated 21.12.2020
 - 3) Lr. No.KWA/PD/CTR/687/19-KIIFB/Kozhinjampara-Phase-I Dated 07.01.2021 of the Executive Engineer, Project Division, Chittur.

ORDER

The contractor Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvatthupuzha had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 23.12.2020 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period upto 31.03.2021 from 23.12.2020. The contractor stated that the delay occurred due to the outbreak of Covid -19 pandemic lock down was imposed from March 2020. There was shortage of material and availability of labourers and travel restrictions across the district/state.

As per reference 3rd read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension upto 31.03.2021 without imposing fine and reported the same reasons as above.

Under these circumstances, the time extension is hereby granted upto 31.03.2021 from 23.12.2020 without imposing fine.


Superintending Engineer
H ✓

To

Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvattupuzha You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.