

**JJM-WSS to Ramamangalam, Marady and Pampakuda panchayaths Part II,
Providing FHTC, Construction of OHSRs, Laying Distribution Lines etc. - General
Civil Work**

Name of Contractor: M/s OMDHAR Engineering Pvt Ltd, Hyderabad

AGREEMENT NO: 34/2023-24/SE/PHC/CHN dated 27.06.2023

SI No.	Activities	Start	End	Days
1	Site clearance land survey approval of tank design etc.,for the construction of OHSR-1 No,G.L.S.R-1 No, G.L Sump cum pump house-1 No	05/07/2023	15/08/2023	41
2	Supply of pipes and specials for pumping main and distribution lines	15/08/2023	04/06/2024	294
3	Construction of O.H.S.R -1No, G.L.S.R-1No,G.L sump cum pumphouse-1No etc	20/08/2023	04/06/2024	289
4	Laying of pumping main,Gravity mains,distribution lines ,anchor blocks, valve chambers ,testing of pipes lines and road restoration works	20/08/2023	30/06/2024	315
5	Providing FHTC works and Shifting exisiting Water connections	20/08/2023	30/06/2024	315
6	Trial running and Commissioning	30/06/2024	04/07/2024	4
7	Site clearence, Rectification and Handover	30/06/2024	04/07/2024	4

Name of Work : JJM WSS to Ramamangalam, Marady, Pampakuda Panchayath - Part II

