

Work plan - Over Bridge - Uppidamoodu Bridge (ID - 144)

Sl.no.	Task/Activity	Start date	Days to complete
1	Trial pits, levels marking for pipe laying	30-Apr-22	1
2	Dismantling bituminous road/Concrete/Inter locking paver block	2-May-22	150
3	Earth work in excavation for pipe laying	4-May-22	150
4	Close timbering for trenches/ Steel sheet shoring for pipe laying	5-May-22	150
5	Pipe laying, jointing, testing and back filling- PVC/SW	6-May-22	150
6	Earth work in excavation for MHs	7-May-22	150
7	Close timbering for shafts/ Steel sheet shoring for MHs	8-May-22	150
8	PCC for MHs - Shuttering and concrete	9-May-22	150
9	Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab	9-May-22	150
10	Centering and shuttering for steining	10-May-22	150
11	Steining concrete	11-May-22	150
12	Making connection (pipes to MHs)	15-May-22	150
13	PCC for joint blocks and channeling, PVC step fixing	15-May-22	150
14	Plastering of MHs	16-May-22	150
15	Conveying and fixing of cover slab & CI MH cover with frame	18-May-22	150
16	Testing of system	15-Jul-22	2
17	Back filling and removal of excess earth	19-May-22	150
18	Restoration of tar/cc/inter locking paver blocks	30-May-22	140