

JJM - WSS to Karumaloor & Kunnukara panchayaths - PHASE II - Distribution system and FHTCs

Work order placed on	12.05.2022					progress upto 11.05.2023		progress upto 24.08.2023		progress upto 31.10.2023		progress upto 31.12.2023		progress upto 11.02.2024
	0%													
90mm HDPE to 400mm DI pipe laying, HTC connections						59%								
No work done due to protest from panchayath authorities for road restoration and due to road cutting sanction from PWD not obtained								0%						
90mm PVC to 300mm DI pipe laying, HTC connections									20%					
90mm PVC to 300mm DI pipe laying, HTC connections											15%			
90mm PVC to 300mm DI pipe laying, HTC connections													16%	