

Name of Work: Jal Jeevan Mission (JJM)-Jal Jeevan Mission- 2020-21- CWSS to Agali

SI No	Item of work	May-23	June-23	July-23	August-23	Sepem-ber-23	Octobe-r-23	Novem-ber-23	Decem-ber-23	Januar-y-24	Februa-ry-24	March-24	April-24	May-24	June-24	July-24	August-24	Septem-ber-24	Octobe-r-24	Remarks
1	Study Plan & Schedule (7 days)	<div></div>																		
2	Supply of HDPE pipes and specials. (210 days) (Total Length - 257128 meter)	<div><div></div></div>																		
3	Laying of HDPE pipes and specials. (390 days) (Total Length - 257128 meter)	<div><div></div></div>																		
4	Supply of DI pipes and specials. (210 days) (Total Length - 25159 meter)		<div></div>																	
5	Laying of DI pipes and specials. (365 days) (Total Length - 25159 meter)		<div></div>																	
6	Supply of GI pipes and specials. (180 days) (Total Length - 43844 meter)		<div></div>																	
7	Laying of GI pipes and specials. (345 days) (Total Length - 25159meter)		<div></div>																	
8	Supply of MS pipes and specials. (100 days) (Total Length - 5000 meter)			<div></div>																
9	Laying of MS pipes . (150 days) (Total Length - 5000 meter)			<div></div>																
10	Supply of FHTC Connection Materials. (120 days) (Total Connection - 7000 Nos)			<div></div>																
11	FHTC Connection . (400 days) (Total Connection - 7000 Nos)				<div></div>															
12	Construction of 11 LL GLSR at Plamaram (180 days)		<div></div>																	
13	Construction of 6 LL GLSR at Munimala (150 days)		<div></div>																	
14	Construction of 6 LL GLSR cum BPT at Thachamala Plantation (150 days)			<div></div>																
15	PWD Road Restoration works (180 days)							<div></div>												
16	LSGD Road Restoration works (120 days)						<div></div>													
17	Testing of pipe line (120 days)															<div></div>				
18	Trial run and commissioning (30 days)																	<div></div>		