

Work Plan : JJM Thanniam				
Sl No	% completion	Schedule date	Date of Completion	Duration
1	Work order	03-05-21	03-05-21	0
2	Pipe test	03-05-21	09-05-21	6
3	20%	09-05-21	13-05-21	4
4	40%	13-05-21	21-05-21	8
5	60%	21-05-21	25-05-21	4
5	80%	25-05-21	28-05-21	3
6	100%	28-05-21	02-06-21	5

