

IMPLEMENTATION CHART

JJM-Thrissur district- Edathiruthy Grama panchayath -Providing FHTC to Rural house holds - Retrofitting and Augmentation of existing water supply schemes.

Work order :	KWA/PHC/TSR/D1/2834/2020 dtd 30-12-2020					
Contractor :	Sri. Muhammad Ali					
Agreement No and Date:	36/SE/PHC/TSR/2020-2021, dt: 23-03-2021					
Period of completion:						
Quoted PAC						
Remarks:						

Execution Schedule

SL No	ACTIVITY	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22
I	Pipe Supply	Completed	Completed				
II	20% completed				To be completed		
III	50% completed					To be completed	
IV	75% completed						To be completed
V	100% completed						To be completed

INDEX
TO BE COMPLETED
COMPLETED