		Ι			22-10-20	5-11-20	12-11-20	## #	### ##	27-5-21	3-6-21	####	# 15-7-21	22-7-21	26-8-21	# 16-12-21	23-12-21	30-12-21	6-1-22	13-1-22	20-1-22	### ##	I #### ###	19-5-22	26-5-22
					To	To			To To	To	То	To	То То	То	То	То То	То	То	То	То	То	То То		To	To
	_		_		28-10-20	11-11-20	18-11-20	## #	### ##	2-6-21	9-6-21	####	# 21-7-21	28-7-21	1-9-21	# 22-12-21	29-12-21	5-1-22	12-1-22	19-1-22	26-1-22	### ##	#### ###	25-5-22	1-6-22
ID	Task Name	Start	End	Days																					
1	KIIFB - Comprehensive & RWSS to Kollengode and adjoining Panchayaths - Replacement of 300 mm AC CW Gravity Main from Meenkara Kalikavu OHSR to Kollengode OHSR with 300mm DI K9 pipe	22-10-2020	31-05-2022	586																					
2	Project Start	22-10-2020	31-05-2022	586																					
3	Pre-Construction Work	22-10-2020	31-05-2022	586																-					
4	TS, Tender Process & Excecution of work contract	22-10-2020	18-11-2020	27																					
8	Award of Work	22-10-2020	22-10-2020	1																					
9	Signing of Agreement with Contractor	18-11-2020	18-11-2020	1																					i l
10	Site Hand over to the contractor	18-11-2020	18-11-2020	0																					1
11	PWD road approval	21-06-2021	31-05-2022	15																-					
12	Contract work	07-01-2021	31-05-2022	509																-					
125	Distribution lines	07-01-2021	25-05-2022	503																					1
126	Supply of DI Pipes 8602m	07-01-2021	07-06-2021	151																					1
127	Supply of DI Pipes 3795m	30-05-2021	21-07-2021	52]																				
138	Laying and testing of DI Pipes 10000m	01-09-2021	31-12-2021	121																					
139	Laying and testing of DI Pipes 788m	01-01-2022	28-01-2022	27																					1
140	Laying and testing of DI Pipes 700m	01-04-2022	25-05-2022	54																					
150	Commissioing	26-05-2022	31-05-2022	5																					