

" SAVE WATER "

OFFICE OF THE SUPERINTENDING ENGINEER,  
P.H.CIRCLE, LATIN CHURCH ROAD, THRISSUR

Email: sephcthrissur@gmail.com

Phone: 0487 2423230

PIN : 680001

KWA TOLL FREE No: 1916



## KERALA WATER AUTHORITY

### PROCEEDINGS OF THE SUPERINTENDING ENGINEER, KWA.P.H.CIRCLE, THRISSUR

**PRESENT : Sri. Suresh P K (SE (I/c))**

Sub:- JJM – Thalikulam Grama Panchayath - Providing FHTCs to Rural Households, Retrofitting and Augmentation of existing Water supply schemes – Extension of period of completion – Reg.

No: KWAPHC/TSR/D1/2871/2020

Dated: 02.09.2023

Read:- 1. Work Order No. KWA/PHC/TSR/D1/2871/2020 dated 30.12.2020.  
2. Agreement No. 38/SE/PHC/TSR/2020-2021 Dated 23.03.2021.  
3. 1st Supplemental agreement dated – 17.01.2022.  
4. 2nd Supplemental agreement dated – 11.07.2022.  
5. 3rd Supplemental agreement dated – 16.11.2022.  
6. Contractors request dated 31.05.2023.  
7. Letter No. D5 -57/2021 dated 14.08.2023 of the Executive Engineer, P.H. Division, Irinjalakkuda.

### ORDER

The work was awarded to Sri. Muhammad Ali, Thadathil House, Kanayam Post, Shornur – 679121 vide work order cited 1<sup>st</sup> above and the contractor has executed the agreement vide reference 2<sup>nd</sup> cited. As per work order condition, the work should be completed on or before 31.03.2021.

But the contractor could not complete the work within the agreed time and based on the recommendation of the Executive Engineer, P.H.Division, Irinjalakuda time extension was granted upto 31.03.2022 vide 1<sup>st</sup> supplemental agreement 3<sup>rd</sup> cited, extended upto 30.06.2022 vide 2<sup>nd</sup> supplemental agreement 4<sup>th</sup> cited and again extended upto 31.12.2022 vide 3<sup>rd</sup> supplemental agreement 5<sup>th</sup> cited .

The contractor, Sri. Muhammad Ali has requested time extension upto 31.05.2024 as per letter read 6<sup>th</sup> above. The Executive Engineer, P.H. Division, Irinjalakkuda reported that the work was delayed due to a rise in ground water level due to rain and delay in getting road cutting sanction from NH and panchayth authorities. The Executive Engineer has also recommended to grant time extension upto 31.03.2024 without imposing any fine as per letter read 7<sup>th</sup>



above.

In the above circumstances, time of completion of the work "JIM – Thalikulam Grama Panchayath .- Providing FHTCs to Rural Households, Retrofitting and Augmentation of existing Water supply schemes" is extended upto 31.03.2024 without imposing fine.

Requested to the contractor that execute the supplementary agreement within 7 days of receipt this order. Failing which may treated as the lapse of the contractor and this order will automatically get cancelled. New order will be issued to pre-close the work without further notice.

Sd/-  
Suresh.P.K. .  
Superintending Engineer

To  
Executive Engineer, P.H. Division, Irinjalakkuda  
✓ Copy To  
Sri. Muhammad Ali, Thadathil House, Kanayam Post, Shornur – 679121 for information. You are requested to execute supplemental agreement for time extension at the earliest.

ORDER

The work was awarded to Sh. Muhammad Ali, Thadathil House, Kanayam Post, Shornur – 679121 vide work order dated 1st above and the contractor has executed the agreement vide reference 2nd cited. As per work order condition, the work should be completed on or before 31.03.2021.

But the contractor could not complete the work within the agreed time and based on the recommendation of the Executive Engineer, P.H. Division, Irinjalakkuda time extension was granted upto 31.03.2022 vide 1st supplemental agreement 3rd cited, extended upto 30.06.2022 vide 2nd supplemental agreement 4th cited and again extended upto 31.12.2022 vide 3rd supplemental agreement 5th cited.

The contractor, Sh. Muhammad Ali has requested time extension upto 31.03.2024 as per letter read 6th above. The Executive Engineer, P.H. Division, Irinjalakkuda reported that the work was delayed due to a rise in ground water level due to rain and delay in getting road cutting sanction from NH and panchayath authorities. The Executive Engineer has also recommended to grant time extension upto 31.03.2024 without imposing any fine as per letter read 7th

The document is digitally approved. Hence signature is not needed.

