

Deposit work - Smart City Thiruvananthapuram Ltd - Reconstruction / Maintenance of Sewerage system of VIVEKANANDA NAGAR LANE (ROAD ID : 178) ; SREE CHITHRA ROAD (ROAD ID :179) near Tamil school Chalai due to work carried out by Smart City

Task	Start date	End date	Duration
Project Execution	17-04-2022	16-08-2022	121
Tar cut,Earth work in excavation for MHs & pipe laying	4/17/2022	31-05-2022	44
Close timbering for shafts/ Steel sheet shoring for MHs	01-06-2022	10-06-2022	9
PCC for MHs - Shuttering and concrete	11-06-2022	21-06-2022	10
Steel reinforcement cutting & bending for MAT, Slab and steining	22-06-2022	29-06-2022	7
Centering and shuttering for steining	30-06-2022	17-07-2022	17
Steining concrete	18-07-2022	25-07-2022	7
Making connection (pipes to MHs)	26-07-2022	30-07-2022	4
PCC for joint blocks and channeling, PVC step fixing, PCC conveying and	31-07-2022	06-08-2022	6
fixing of cover slab & CI MH cover with frame	07-08-2022	12-08-2022	5
Back filling and removal of excess earth	13-08-2022	14-08-2022	1
Testing of system	15-08-2022	16-08-2022	1