



Proceedings of the Superintending Engineer, PH.Circle  
Palakkad

(Present :Suraja Nair)

Sub:-Jal Jeevan Mission (JJM)-2020-21 Supplying, Laying, Testing, Commissioning and Maintenance of distribution system and providing FHTCs(8298) in Ongallur Panchayath- 3<sup>rd</sup> Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/JJM/Ongallur/2021-22

Dated: 02.04.2024

Read:- 1) Agreement No. 03/2022-23/SE/PHC/PKD dated 05.05.2022  
2) Request from Sri.C.T.Thambi, C/o T.D.Sunny, Tharakan House, Laloor Road, Ayyanthole, Thrissur dt. 30.12.2023  
3) 1<sup>st</sup> Time Extension Granted Proceedings No. KWA/PHC/PKD/JJM/Ongallur- Dated.21-02-2023 up to 10-07-2023  
4) 2<sup>nd</sup> Time Extension Granted Proceedings No. KWA/PHC/PKD/JJM/Ongallur Dated.21-09-2023 up to 31-12-2023.  
5) Lr.No.KWA/WSP/PKD-1779/Ongallur/2019-dt.26.03.2024 of the Executive Engineer, WSP Division, Kalmandapam, Palakkad-678001.

ORDER

The contractor Sri.C.T.Thambi, C/o T.D.Sunny, Tharakan House, Laloor Road, Ayyanthole, Thrissur had executed the agreement vide read 1 above with a time of completion of 09 months. The time of completion period was expired on 31.12.2023 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2<sup>nd</sup> cited, requesting for time extension for completing the work for a period up to 31.12.2024 from 31.12.2023 without imposing fine. As per references (3)&(4) there are Two times the extension granted from this office.


As per reference 5<sup>th</sup> read above, the Executive Engineer, WSP Division, Palakkad, has recommended for granting time extension up to 31.05.2024 without imposing fine and reported the reasons that the permission for Railway crossing obtained from railway authority and MoA executed on 11-09-2023. As per actual site condition the length of casing pipe for push through is exceeded than the schedule length. Hence the revised estimate and comparative statement is prepared and submitted to CE(NR) office for

sanction. But the sanction yet to be obtained. The Railway crossing work can be done only after the construction work of ROB. Pipe laying work in KRFB is also pending due to Road alignment fixing in some areas

So the pipe laying works and Railway crossing works are not started in these areas hence delayed the work.

Under these circumstances, the time extension is hereby granted up to 31.05.2024 from 31.12.2023 without imposing fine.



  
The Superintending Engineer  
SUPERINTENDING ENGINEER  
PH CIRCLE  
KERALA WATER AUTHORITY  
PALAKKAD-1

To  
Sri.C.T.Thambi, C/o T.D.Sunny, Tharakan House, Laloore Road, Ayyanthole, Thrissur  
You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, WSP Division, Kalmandapam, Palakkad-678001  
You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.