'ജലം ജീവാമ്മതം'

Proceedings of the Superintending Engineer, PH.Circle Palakkad (Present : R.Jayachandran)

Sub:-Jal Jeevan Mission- 2020-21-Supplying, laying, testing, commissioning and maintenance of distribution system and providing FHTCs (8298 Nos) in Ongallur panchayath - 1st Time Extension granted- reg

No: KWA/PHC/PKD/JJM/Ongallur/ 21-22

Dated, Palakkad, 21.02.2023

Ref:-1) Agreement No. 03/2022-23/SE/PHC/PKD dated 05.05.2022 2) Request of contractor Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur dated 09.01.2023 3) Letter No. KWA/WSP/PKD/D-1779/Ongallur/2019 dated 07.02.2023 of the Executive Engineer, WSP division, Palakkad.

Order

The contractor Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur had executed the agreement vide read 1 above with a time of completion of 9 months. The time of completion period was expired on 10.01.2023 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period up to 30.09.2023 from 10.01.2023 without imposing fine. The contractor stated that due to monsoon ban imposed by PWD, the work could not be started up to 30.09.2022 and also due to the delay for getting road cutting permission from PWD and KRFB and is not obtained till date.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to 30.09.2023 without imposing fine and reported the same reasons and explanation as above.

Under these circumstances, the time extension is hereby granted up to 10.07.2023 from 10.01.2023 without imposing fine.

> (Sd) Superintending Engineer

То

Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

Сору То

The Executive Engineer, WSP Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement



Draft #1 of File KWA/PHC/PKD/JJM/Ongallur/ 21-22

Approved by Superintending Engineer on 21-Feb-2023 02:39 PM - Page