



Proceedings of the Superintending Engineer, PH.Circle

Palakkad

(Present : Suraja Nair)

Sub:- JALJEEVANMISSION- 2020-24- WSS to Sholayur panchayath- Design, Construction, Commissioning and Maintenance of 3LL GLSR including approach road to GLSR and Booster Pump house at Vattalaki Pipe Carrying bridge across Siruvani river, supplying, laying, testing, commissioning and maintenance of Clear water Gravity Main from existing GLSR at Kottamedu to existing GLSR at Kottathara distribution systems with providing FHTCs 1000Nos- Supply and erection of Centrifugal Pump sets (discharge-15lps, Head-41m) including road restoration of PWD and LSGD roads- 1st Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ JJM/Sholayur/2022-2023


Dated:22.05.2024

- Read:- 1) Agreement No. 02/2023-24/SE/PHC/PKD dated 09.05.2023
2) Request of Sri.Salil Varghese, Manjooran(H), Koodapuzha, Chalakudy-680307, Mob.9447270099, dated 06.05.2024
3) Lr.No. KWA/WSP/PKD/ JJM/Sholayur/432/2023, dt.16.05-2024 of the Executive Engineer, WSP Division, Palakkad.

ORDER

The contractor Sri.Salil Varghese, Manjooran(H), Koodapuzha, Chalakudy-680307, Mob.9447270099 had executed the agreement vide read 1 above with a time of completion of 12 months. The time of completion period was expired on 08.05.2024 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period up to 31.12.2024 from 08.05.2024 without imposing fine. The Executive Engineer stated that the reason for granting time extension is 1.Alignment of gravity main has been changed to alongside of PWD Road from Agali to Anakkatti and Hence the necessary permissions has to be obtained from PWD,2.The Alignment change necessitated the pipe line bridge location also to be changed and hence the design too is delayed,3.Also the booster pump house location and pump set design are to be redesigned due to alignment change. As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension upto 30.12.2024 without imposing fine and reported the same reasons as above.

Under these circumstances, the time extension is hereby granted up to 31.12.2024 from 08.05.2024 without imposing fine.



Superintending Engineer

SUPERINTENDING ENGINEER
PH CIRCLE
KERALA WATER AUTHORITY
PALAKKAD

To

Sri.Salil Varghese Manjooran(H), Koodapuzha, Chalakudy-680307.
Mob.9447270099. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, WSP Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.