



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : Sri.R.Jayachandran)

Sub : KIIFB Project CARWSS to Kozhinjampara and Adjoining Villages
Replacement of 200mm AC with 250mm DI K9 Clear Water Gravity Main
from Mookilmada Master OHSR to Kozhinjampara OHSR - Supplying,
Laying, Testing, Commissioning and Maintenance of 250mm DI K9 Clear
Water Gravity Main - 1st Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/KIIFB IInd tranche/Kozhinjampara/17-18 Dated: 15.10.2020

- Read:-
- 1) Agreement No. 02/20-21/SE/PHC/PKD dated 01.06.2020
 - 2) Request of Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor dated 22.09.2020
 - 3) Lr. No.KWA/PD/CTR/DB-318/2020 dt. 28.09.2020 of the Executive Engineer, Project Division, Chittur.

ORDER

The contractor Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor - 683542 had executed the agreement vide read 1 above with a time of completion of 6 months. The time of completion period was expired on 22.09.2020 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period upto 31.03.2021 from 22.09.2020. The contractor stated that the reason is the delay in third party inspection for pipes due to Covid 19 lock down.

As per reference 3rd read, the Executive Engineer, Project Division, Chittur has recommended for granting time extension upto 21.02.2021 without imposing fine and recommending the same reasons as above.

Under these circumstances, the time extension is hereby granted upto 21.02.2021 from 22.09.2020 without imposing fine.


Superintending Engineer

To

- Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor Pin. 683542. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.
- The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself
- Copy to Agreement.

ORDER