

**PROCEEDINGS OF THE SUPERINTENDING ENGINEER, PH CIRCLE, KWA,
PALAKKAD**

PRESENT : P A SUMA

Sub:- JAL JEEVAN MISSION- 2020-21- WSS to Karakurissi panchayath supplying, laying, testing, commissioning and maintenance of distribution systems with providing FHTCs – 2623 Nos - 2nd Time Extension granted- reg

No: KWA/PHC/PKD/JJM/ Karakurissi / 21-22

Dated: 27.06.2023

Read:- 1) Agreement No. 01/2022-23/SE/PHC/PKD dated 07.04.2022
2) Letter received from the Contractor Sri K.I Paulose , Kunnel House, Kinnackal (PO), Muvattupuzha on 27.05.2023
3) Letter. No.KWA/WSP/PKD/JJM- 2020-21/KARAKURISSI dated 23.06.2023 of the Executive Engineer, WSP Division, Palakkad

ORDER

The contractor Sri K.I Paulose , Kunnel House, Kinnackal (PO), Muvattupuzha had executed the agreement vide read 1 above with a time of completion of 09 months. The time of completion period was expired on 29.12.2022. Whereas the contractor could not complete the work within the period specified in the principal agreement and on request of the contractor 1st time extension was granted up to 31.05.2023 without imposing fine and executed supplemental agreement was executed.

whereas the contractor could not complete the work within the extended period again the contractor submitted an application vide ref (2) requesting for time extension for completing the work for a period up to 31.12.2023 without imposing fine and stating that after getting the statutory permission for laying pipe along PWD road is completed and due to monsoon the road restoration work still pending hence it is delayed the work.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to 31.12.2023 without imposing fine and reported that the same reason as above. Under these circumstances, the time extension is hereby granted up to **31.10.2023** from **31.05.2023** without imposing fine. Further time extension will not be entertained.

Sd/-

P A SUMA

Superintending Engineer i/c

Copy To

1. Contractor Sri K.I Paulose , Kunnel House, Kinnackal (PO), Muvattupuzha, you are directed to complete the work within the extended period itself.
2. The Executive Engineer, WSP Division, Palakkad for necessary actions.



3. Copy to Agreement.



The document is digitally approved. Hence signature is not needed.