



Proceedings of the Superintending Engineer, PH.Circle Palakkad
Present : Sri. V.V.Sivaraman, Superintending Engineer (I/C)

Sub:- KIIFB -2017-18 Jalagramam CWSS to Kozhinjampara, Vadakarapathy and Eruthenpathy Panchayaths in Palakkad District - Phase I - Package II - Design, Construction, Commissioning and Maintenance of 11.00LL OHSR at Ozhalapathy in Vadakarapathy Panchayath - 1st Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/KIIFB-Kozhinjampara/Phase I/Package III/17-18

Dated: 26.06.2021

- Read:-**
- 1) Agreement No. 21/19-20/SE/PHC/PKD dated 06.02.2020**
 - 2) Request of Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla dated 14.01.2021**
 - 3) Lr. No.KWA/PD/CTR/219/20/KIIFB 17-18-K-para-Phase I-Package 2 Dated 19.02.2021 of the Executive Engineer, Project Division, Chittur.**

ORDER

The contractor Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla had executed the agreement vide read 1 above with a time of completion of 12 months. The time of completion period was expired on 21.01.2021 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period up to 31.07.2021 from 21.01.2021. The contractor stated that the delay occurred due to the outbreak of Covid -19 lock down.

As per reference 3rd read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 30.06.2021 without imposing fine and reported the same reasons as above.

Under these circumstances, the time extension is hereby granted up to 30.06.2021 from 21.01.2021 without imposing fine.


Superintending Engineer (I/C)

To

Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.