

PROCEEDINGS OF THE SUPERINTENDING ENGINEER ,PH CIRCLE ,KWA, PALAKKAD

PRESENT : R.JAYACHANDRAN

Sub:- Jal Jeevan Mission - 2020-21 - WSS to Mathur and Pirayiri Panchayaths- Design, Construction, commissioning and maintenance of 12 mld WTP, construction of 14 LL OHSR at Mathur, 22 LL OHSR at Pirayiri construction of intake well, Supplying laying RWPM, CWPM and distribution system with FHTCs, Supply & Erection of RW, CW Pumpsets & 400 KVA Transformer - 1st Time Extension granted- reg

No: KWA/PHC/PKD/JJM/Mathur Pirayiri/2020-21

Dated: 19.05.2023

Read:- 1) Agreement No. 17/2021-22/SE/PHC/PKD dated 07.12.2021
2) Request of contractor Sri. P.C. Shaji, Peedikaparambil House, Mound Senai Road , Thodupuzha dated 24.03.2023
3) Letter No. KWA/WSP/PKD/JJM/2020-21/Mathur – Pirayiri dated 17.05.2023 of the Executive Engineer, WSP Division, Palakkad.

ORDER

The contractor Sri. P.C. Shaji, Peedikaparambil House, Mound Senai Road, Thodupuzha had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 28.03.2023 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited requesting for time extension for completing the work for a period up to 31.01.2024 from 28.03.2023 without imposing fine. The contractor stated that due to delay in handing over the WTP site as well as the Intake well site .The sites were handed over only on 07/2022 as the access road to the WTP site was closed by a private party and parallel road was formed by the interventions of Hon`ble MLA ,the District Collector and Panchayath representatives which resulted more than 8 months delay. Also supply of pipes was delayed due to high demand in market.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to 31.01.2024 without imposing fine and reported the same reasons and explanation as above.Under these circumstances, the time extension is hereby granted up to **28.01.2024** from **28.03.2023** without imposing fine.

Sd/-

R JAYACHANDRAN
Superintending Engineer

Copy To

o Sri. P.C. Shaji, Peedikaparambil House, Mound Senai Road, Thodupuzha. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

o The Executive Engineer, WSP Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.



o Copy to Agreement.



The document is digitally approved. Hence signature is not needed.