PROCEEDINGS OF THE SUPERINTENDING ENGINEER, PH CIRCLE, KWA, PALAKKAD

PRESENT: R.JAYACHANDRAN

Sub:- Jal Jeevan Mission- 2020-21- Supplying ,laying, testing, commissioning and maintenance of distribution system and providing FHTCs (7541 Nos) in Vaniyamkulam panchayath – 5th Time Extension granted- reg

No: KWA/PHC/PKD/JJM/20-21/Vaniyamkulam

Dated: 29.05.2023

Read:- 1) Agreement No. 04/21-22/SE/PHC/PKD dated 13.04.2021

- 2) Request of Sri. C.T. Thambi, C/o. T.D.Sunny, Tharakan House, Laloor Road, Ayyanthole P.O, Thrissur dated 30.03.2023
- 3) Lr. No.KWA/WSP/PKD/JJM/Vaniyamkulam/2019 dt. 10.05.2023 of the Executive Engineer, W.S.P Division, Palakkad

ORDER

The contractor Sri. C.T. Thambi, C/o. T.D.Sunny, Tharakan House, Laloor Road, Ayyanthole P.O, Thrissur had executed the agreement vide ref (1) above with a time of completion of 6 months. The time of completion period was expired on 16.08.2021 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application requesting for time extension for completing the work for a period upto 16.02.2022 as 1st time extension, upto 31.05.2022 as 2nd time extension upto 30.09.2022 as 3rd time extension and up to 30.03.2023 as 4th time extension without imposing fine and the contractor executed the supplemental agreements respectively.

Again the contractor submitted a request for time extension upto 30.11.2023 without imposing fine and the contractor stated that the delay is due to delay in getting PWD road cutting permission in Vaniyamkulam – Vallapuzha PWD road and also due to monsoon ban by PWD.

As per reference 3rd read above, the Executive Engineer, W.S.P Division, Palakkad has recommended for granting time extension up to 30.11.2023 without imposing fine and reported the same reason as above.

Under these circumstances, the time extension is hereby granted upto **30.11.2023** from **30.03.2023** without imposing fine.

Sd/-R JAYACHANDRAN Superintending Engineer

