

Ref:

Ref: CMI/SE/KWA-TSR/T62/12/23

Date : 28.04.2023

To The Superintending Engineer, PH Circle, Kerala Water Authority, Thrissur.

Sir,

- Sub: : JJM Kaipamangalam Panchayath PHASE I -CWSS to Nattika Firka Providing FHTC to rural households from ongoing scheme (MVS) – **Reg. Request for Time extension**
- Ref : Agreement No. 16/SE/PHC/TSR/2022-2023 dt. 23.05.2022.

The subject work execution is scheduled to be completed by 04.05.2023 as per the agreement. The work execution is getting prolonged due to the following reasons.

- 1) There was about 3 weeks delay in finalizing the pipe line route at the initial stage.
- 2) During rainy season, since the trench was filled with accumulated water, the pipe laying work was practically impossible.
- 3) As you know that, for want of PWD road cutting sanction, the site activities had to be kept under hold during 2022 December to January 2023.

In order to complete the left out balance work, we request you to kindly sanction time extension up to 30th September 2023.

Thanking you,

Yours Faithfully, For COCHIN MARINE INDUSTRIES

V.P. SUDHAKARAN.

Copy to :

- 1. Executive Engineer, PH division, Irinjalakuda.
 - 2. Asst. executive Engineer, Sub Division Nattika.
- 3. Asst. Engineer, Section, Mathilakam.