

Implimentation Chart

Jal Jeevan Mission- 2020-21- Phase I - Valapad Grama Panchayath- Providing FHTC to Rural house holds by augmentation of existing schemes and by ongoing schemes (MVS) FHTC- 4400Nos

Work Order	KWA/PHC/TSR/D1/2846/2020, dt:30/12/2020
Contractor	Sri. M.Ashraf,
Agreement No & Date	20/SE/PHC/TSR/2020-21, dt:29/01/2021
Period of Completion	31-03-22
Quoted PAC	Rs.80248347.00

Execution Schedule

Sl No	Activity	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22
1	Pipe Supply						
2	20% Completed						
3	30% Completed						
4	50% Completed						
5	75% Completed						
6	100% Completed						

INTEX	
To be completed	
Completed	