


**METHOD OF WORK EXECUTION**

TENDER No: E-TENDER No.13/2017-18/SE/PHC/CHN

DUE DATE: 20.12.2017

NAME OF WORK:- AMRUT 2015-16 - Replacing the Existing 525 mm Distribution cum Pumping main with 600 mm DI K9 pipe Rider Pumping main from Karuvelippady Pump House to Koovappadam OHSR along Santo Gopalan road

SL. NO.	DESCRIPTION	MONTH WISE						
		1	2	3	4	5	6	12 MONTHS
1	SUPPLY OF DI, PIPES, PIPE- SPECIALS, VALVES, ETC. TO COMPLETE WITHIN THE FIRST THREE MONTHS.							
2	TRENCHING, PIPE LAYING, , BACK FILLING CONSTRUCTION OF ANCHOR BLOCKS VALVE CHAMBER& ETC. COMMENCE FROM 2 ND MONTH AND COMPLETE BY 5 TH MONTH							
3	TESTING AND COMMISSIONING DURING 5TH AND 6TH MONTH							
4	OPERATION & MAINTENANCE WILL BE CARRIED OUT FOR 12 MONTH PERION ON WORK COMPLETION							

  
 സൂപ്പർവൈസിംഗ് എഞ്ചിനീയർ  
 കേരള ലബ്ബ അതോറിറ്റി



  
 09