

Name of Work	AMRUT-2017-18-Zoning & Mapping of WSS to Thrissur Corporation-Supply and laying of various Dia Pipe- Part 1
Description	This project is intended to ensure adequate drinking water facility for Zone 3 (Thekkinkadu north), Zone 4 (Mission quarters), Zone 6 (Chembukkavu) and Zone 8(Aranattukara) of Thrissur Corporation.
Administrative Sanction	AS No - G.O(Rt) No.5/2018/LSGDdt.01.01.2018 Amount - 8.00 Cr
AS Amount (Rs)	8 cr
Technical Sanction	TS No - KWA/CE/CR/NTA/655/2018/D6 Kochi,Dated 07.02.2018 Amount - 8.00 Cr
TS Amount (Rs)	8 cr
Agreement No.	No - KWA/HO/W/AMRUT/TSR/TD-30/52/2018 Dated 30/11/2018
Name of Contractor	SAJIMON
Duration of Project	12 months
Scheduled date of Completion	18/10/2020
Expected Date of Completion	18/10/2020
Total Bill Submitted (Rs)	80000000
Total Bill Paid (Rs)	63000000

PROJECT COMPONENTS

600 DI K9 PIPE	606 METER
500 DI K9 PIPE	2711.85 m
450 DI K9 PIPE	207.05 m
400 DI K9 PIPE	1060.5 m
300 DI K9 PIPE	1795.20 m
250 DI K9 PIPE	3597.20 m
200 DI K9 PIPE	3260 m
160 PVC	5400 m
150 GI PIPE	100 m
200 mm CI BUTTERFLY VALVE	19
250 mm CI BUTTERFLY VALVE	11
300 mm CI BUTTERFLY VALVE	7
400 mm CI BUTTERFLY VALVE	5
500 mm CI BUTTERFLY VALVE	3
600 mm CI BUTTERFLY VALVE	1
150 MM CI SLUICE VALVE	3
350 MM ELECTRO MEC FLOW METER	3
400 MM ELECTRO MEC FLOW METER	1

