


INSPECTION REPORT			
IR NO.	MI/JJM-KWA/PALAKKAD/2020-21/612	DATE	30.12.2022
CLIENT	M/s. KERALA WATER AUTHORITY	CONTRACTOR	Sri.Binu Mathew
CONTRACTOR'S PO/Agreement No.	25/2021-22/SE/PHC/PKD,Dated:14.03.2022.	DISTRICT	PALAKKAD
		HABITATION/PANCHAYATH	KOTTAYI
		DIVISION.	PROJECT DIVISION PALAKKAD
MOODY AGREEMENT NO.	Work Order No. KWA/PD/CTR/DB-858/2021JJM/TPI	DATE	03.02.2021
NAME OF THE WORK	JJM-2020-2021-WSS to kottayi panchayat -Design, Construction, Commissioning of 5MLD WTP ,6m dia intake well cum pumphouse ,10LL OHSR for kottayi zone,5LL for odanur zone Supplying, laying, commissioning, maintenance of raw water pumping mains,clear water pumping mains to OHSRs and distribution system with providing FHTCs 5928 nos.		
VALUE OF THE WORK	Agreement Amount: Rs. 35,71,52,750/- (Value of work inspected: Rs.4,26,85,468/-) (3 rd Part Bill)		
SCOPE OF WORK	1. Sample check of Documents (TC's) 2. Quality & Quantity check as per bills submitted 3. Functioning of works (FHTCs/Infrastructure Facilities)	Dates of Inspection	28.12.2022
INSPECTION CARRIED OUT	<input type="checkbox"/> Complete PO WORK	<input checked="" type="checkbox"/> Partial PO WORK	<input type="checkbox"/> Balance PO WORK
<p>INSPECTION ACTIVITIES: Site inspection carried out (FHTCs on sampling basis) and the details of inspection are as follows :</p> <ul style="list-style-type: none"> ● 3rd Part Bill contractor verified and found tallying as per work order/agreement given by KWA. ● 1467 Nos FHTCs inspection carried out. ● FHTCs found with 15mm (1/2 inch) house connection with 15mm water meter provided. ● FHTCs found with 15mm PVC tap in the water meter assembly observed. ● Distribution line of 40.77km and pumping main of 0.227km done.(90mm,110mm ,140mm,160mm HDPE Pipes) ● 10LL OHSR RCC upto plinth beam completed. ● Visual inspection carried out for completeness and found to be satisfactory. ● Workmanship and finish found to be satisfactory. 			
<p>Note: This Inspection Report does not relieve the Contractor from any responsibility, or any contractual obligations or guarantees, not shall it be interpreted in any way so as to imply acceptance of the goods/works. Inspection is performed to the best of our ability, knowledge and belief but our organisation shall not be held responsible in any way whatsoever for the content of or technical accuracy of the purchase order/Agreement.</p>			
DATE : 30.12.2022 PLACE: Hyderabad		 For MOODY INTERNATIONAL INDIA PVT.LTD	

INSPECTION PHOTOGRAPHS



GPS Map Camera Lite
 QG9R+3PC, Chembai Gramam Rd, Chembai Gramam, Kerala 678572, India
 Latitude 10.767295° Longitude 76.54163833333334°
 Local 09:52:00 AM Altitude 88.8 meters
 GMT 04:22:00 AM Wednesday, 28.12.2022



GPS Map Camera Lite
 QG9V+58P, Mankara-Palakkad Rd, Kottayi, Kerala 678572, India
 Latitude 10.767805° Longitude 76.54348°
 Local 09:42:11 AM Altitude 90.3 meters
 GMT 04:12:11 AM Wednesday, 28.12.2022



GPS Map Camera Lite
 QG9R+3PC, Chembai Gramam Rd, Chembai Gramam, Kerala 678572, India
 Latitude 10.767156666666665° Longitude 76.54182166666666°
 Local 09:54:50 AM Altitude 83.4 meters
 GMT 04:24:50 AM Wednesday, 28.12.2022



GPS Map Camera Lite
 QG9R+3PC, Chembai Gramam Rd, Chembai Gramam, Kerala 678572, India
 Latitude 10.767176666666668° Longitude 76.54179833333333°
 Local 09:54:43 AM Altitude 81.9 meters
 GMT 04:24:43 AM Wednesday, 28.12.2022

