

കേരളം കേरल KERALA

CX 157791


**2nd Supplemental Agreement to Agreement No. 02/19-20/SE/PHC/PKD
FOR EXTENSION OF TIME**

THIS SUPPLEMENTAL AGREEMENT executed on this the 15th day of June Two Thousand Twenty One (2021) by Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvattupuzha (hereinafter referred to as the contractor which expression shall include his heirs, executors, administrators and permitted assigns) in favour of the Kerala Water Authority (hereinafter referred to as "The Authority").

WHEREAS the contractor has executed an agreement bearing No. 02/19-20/SE/PHC/PKD dt. 08.07.2019 (Hereinafter referred to as the Principal agreement) for the work of "KIIFB- 2017-18- Jalagramam - Comprehensive WSS to Kozhinjampara, Vadakarapathy and Eruthempathy in Palakkad District - Phase I - Package I - Design, construction commissioning and maintenance of 8 MLD WTP with 6.00 LL CW Sump, 9.80 LL OHSR, supplying and laying 300mm DI CWPM & 150 mm DI CWPM, linking works" with the Authority and had agreed to complete the said work on or before 23.12.2020 in accordance with the said agreement.


Contractor


Superintending Engineer

No: 702 Rs. 100 Date 27/04/2021
Sold to Joseph John Monippillil
LEELA M. U 
Stamp Vender, Muvattupuzha Anicadu





കേരളം KERALA


CX 157793


WHEREAS the contractor could not complete the work within period specified in the Principal agreement. Hence 1st time extension was granted up to 31.03.2021. Whereas the contractor could not complete the work within the extended time.

WHEREAS the contractor has submitted an application dated 06.05.2021 requesting for extension of time of completion originally agreed to for a period up to 31.07.2021 from 31.03.2021 and the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 31.07.2021 without imposing fine reported that the delay occurred due to some of the migrant labours at site were tested positive for covid- 19 and work at the site was stopped since other labours were quarantined and also there was a delay in 3 to 7 months in getting approval of structural drawings of various WTP components and also delay in getting package approval from KIIFB, is resulted in lean cash flow which led in slowdown in the progress of project. The Authority has agreed to the said request & recommendation and issued a proceedings No. KWA/PHC/PKD/KIIFB/Kozhinjampara/Phase-I-17-18 dt. 14.06.2021 for granting time extension up to 31.07.2021 without imposing fine.


Contractor


Superintending Engineer

No: 704 Rs. 100 Date 27/04/2021
Sold to Joseph John Mominpilla
LEELA M. U 
Stamp Vender, Muvattupuzha Amicadh



AND WHEREAS the Authority have agreed to allow extending of time for the completion of the said work subject to the terms and conditions hereinafter appearing.

The period of time for completion of the work under the Principal agreement is extended up to 31.07.2021 from 31.03.2021 without imposing fine.

The contractor shall carry out all further works as under the Principal agreement within the said extended period at the rates and in the manner agreed to therein subject to all the other conditions prescribed in the said agreement and shall not claim any enhanced rate for each items of work on account of the extension of time, either due to the increase in rates of labour or materials or on any other ground whatsoever.


As modified above, the Principal deed shall be and remain in full force and effect.

In witness Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvattupuzha. The contractor has hereunto set their hands the day, month and year first above written.

Signed by Sri. Joseph john, Monippillil house, Anicadu, Avoli, Muvattupuzha.

In the presence of:-

1. R. Pradeep, Dhanu II
BWA, DHC, PKD
2. Divya T.P. Manu
BWA, DHC, PKD



CONTRACTOR



SUPERINTENDING ENGINEER