



**Proceedings of the Superintending Engineer, PH.Circle Palakkad**  
**(Present : E.V Rajagopalan)**

Sub:- KIIFB - 2017-18 CWSS to Resolve the Scarcity of drinking water in various Grama Panchayaths in Malampuzha - Phase I - Package V -Supplying, laying,testing,commissioning and maintenance of distribution system from 11.00LL OHSR at JT School compound in Marutharoad panchayath-reg

---

**KERALA WATER AUTHORITY**

No. KWA/PHC/PKD/ KIIFB- Malampuzha/Package V/ 17-18

Dated: 24.08.2022

Read:- 1.This office Agreement No 09/20-21/SE/PHC/PKD Dated 29.09.2020

2. Letter No KWA/PD/CTR/DB- 99/2019 dated 29.07.2022 of the Executive Engineer ,Project Division ,Chittur.

**ORDER**

The subject work was awarded to Sri Binu Mathew, Kottaviruthil House, Anaprampal North, Thalavady and executed agreement vide ref (1).The Executive Engineer, Project Division ,Chittur has reported vide ref (2) that all the works of the subject work was completed by the contractor except laying of 350mm DI pipe for a length of 200m along the NH road side and 200mm MS pipe , 100m for crossing .The provision given in the approved estimate is by open trenching and crossing through NH duct for that allocation of Rs 20,50,980/- was provided.

The Executive Engineer also reported that NH authorities has rejected permission for laying pipe in the NH portion as per the estimate and they insisted that pipe laying can be done only through HDD method .Since in the approved estimate the allocation provided could not meet the expenditure for

HDD method the laying in the NH portion is to be arranged as separate work.

Hence the work is foreclosed herewith and the work through NH portion is not to be executed as part of this agreement.



Superintending Engineer

To

The Executive Engineer, Project Division, KWA, Chittur.