

भारतीय गैर न्यायिक

एक सौ रुपये

Rs. 100

रु. 100

ONE  
HUNDRED RUPEES



सत्यमेव जयते

भारत INDIA

INDIAN NON JUDICIAL

കേരളം KERALA


DF 295426

**3<sup>rd</sup> Supplemental Agreement to Agreement No. 02/19-20/SE/PHC/PKD  
FOR EXTENSION OF TIME**

THIS SUPPLEMENTAL AGREEMENT executed on this the 17<sup>th</sup> day of August Two Thousand twenty one (2021) by Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha (hereinafter referred to as the contractor which expression shall include his heirs, executors, administrators and permitted assigns) in favour of the Kerala Water Authority (hereinafter referred to as "The Authority").

WHEREAS the contractor has executed an agreement bearing No. 02/19-20/SE/PHC/PKD dt. 10.07.2019 (Hereinafter referred to as the Principal agreement) for the work of "KIIFB- 2017-18- Jalagramam - Comprehensive WSS to Kozhinjampara, Vadakarapathy and Eruthempathy in Palakkad District - Phase I - Package I - Design, construction commissioning and maintenance of 8 MLD WTP with 6.00 LL CW Sump, 9.80 LL OHSR, supplying and laying 300mm DI CWPM & 150 mm DI CWPM, linking works" with the Authority and has agreed to complete the said work on or before 23.12.2020 in accordance with the said agreement.

  
Contractor

  
Superintending Engineer

No: 5097 Rs. 100 Date 6.8.2021.  
Sold to Joseph John Monippillil Anicadu.

LEELA M. U  
Stamp Vender, Muvattupuzha



കേരളം കേരल KERALA

DF 295427

WHEREAS the contractor could not complete the work within period specified in the Principal agreement. Hence 1<sup>st</sup> time extension was granted up to 31.03.2021.

WHEREAS the contractor could not complete the work within extended period of 1<sup>st</sup> supplemental agreement, hence 2<sup>nd</sup> time extension was granted up to 30.07.2021. Whereas the contractor could not complete the work within the extended time.

WHEREAS the contractor has submitted an application dated 30.07.2021 requesting for extension of time of completion originally agreed to for a period up to 30.09.2021 from 31.07.2021 by stating that the shortage of material, labours due to covid 19 lock down restrictions, and covid 19 positivity of workers and also interruption of road restoration works due to Monsoon ban since the delay occurred.

Contractor

Superintending Engineer

No: 5298 Rs. 100 Date 6.08.2021.

Sold to Joseph John Monippillil Anicadu.

LEELA M. U  
Stamp Vender, Muvattupuzha



(3)

AND WHEREAS the Authority have agreed to allow extending of time for the completion of the said work subject to the terms and conditions hereinafter appearing. The period of time for completion of the work under the Principal agreement is extended up to 31.09.2021 from 30.07.2021 vide proceedings no. KWA/PHC/ PKD/ KIIFB/Kozhinjampara/17-18 dated 16.08.2021.

The contractor shall carry out all further works as under the Principal agreement within the said extended period at the rates and in the manner agreed to therein subject to all the other conditions prescribed in the said agreement and shall not claim any enhanced rate for each items of work on account of the extension of time, either due to the increase in rates of labour or materials or on any other ground whatsoever.



As modified above, the Principal deed shall be and remain in full force and effect.

In witness Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha. The contractor has hereunto set their hands the day, month and year first above written.

Signed by Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha.

  
Contractor

In the presence of:-

1. R. Pradeep D/Manoj  
KWA, PHC, PKD 
2. P. N. Jayasree D/Manoj  
KWA PHC PKD 

  
SUPERINTENDING ENGINEER