		1			24-2-22	3-3-22	10-3-22	17-3-22	24-3-22	31-3-22	7-4-22	14-4-22	21-4-22	28-4-22	5-5-22	12-5-22	19-5-22	26-5-22	2-6-22	9-6-22	16-6-22	23-6-22	30-6-22	7-7-22	14-7-22	21-7-22	28-7-22	4-8-22	11-8-22	18-8-22	25-8-22	1-9-22	8-9-22
					To	To	To	To	To	To	To	To	To	To /-5-22	To 11_5_22	To 18-5-22	To 25_5_22	To 1-6-22	To 8-6-22	To 15_6_22	To	To	To 6-7-22	To 13_7_22	To	To	To 3_8_22	To 10_8_22	To 17_8_22	To 2/1-8-22	To 31-8-22	To 7-9-22	To 1/-9-22
ID	Task Name	Start	End	Days	2-5-22	7-5-22	10-3-22	25-5-22	30-3-22	0 4 22	15-4-22	20-4-22		7-3-22		10-3-22	25-5-22	1-0-22	0-0-22	15-0-22	22-0-22	2,-0-22	0-7-22	15-7-22	20-7-22	2,-,-22	0-0-22	10-0-22	1,7-0-22		31-0-22	, , , , ,	14-7-22
1	JAL JEEVAN MISSION WATER SUPPLY SCHEME TO KERALASSERY GRAMA PANCHAYATH	24-02-2022	08-09-2022	196																													
2	Project Start	24-02-2022	08-09-2022	196																													
3	Pre-Construction Work	24-02-2022	12-04-2022	47		ı																								.	.		
4	TS, Tender Process & Excecution of work contract	24-02-2022	23-03-2022	27																											ı İ		
5	Technical Bid Opening	24-02-2022		1		_																								.	.		
6	Price bid Opening	08-03-2022		1				_																						.	.		
7	Tender approval	09-03-2022		7																										.	.		
8	Award of Work	18-03-2022		1																										.	.		
9	Signing of Agreement with Contractor	21-03-2022		1																										.	.		
10	Site Hand over to the contractor	23-03-2022		0																										.	.		
11	PWD road approval	22-03-2022		15																													.
12	Contract work	24-03-2022		168																													
125	Distribution lines	24-03-2022		147																										/	.		
126	Supply of DI Pipes phase 1	24-03-2022		20											.															.	.		
127	Supply of DI Pipes phase 2	07-04-2022		20																										.	.		
128	Supply of DI Pipes phase 3		19-05-2022	20															.											.	.		
129	Supply of DI Pipes phase 4	05-05-2022		20																										.	.		
131	Supply of PE pipes phase 1	24-03-2022		15									L																	.	.		
132	Supply of PE pipes phase 2	31-03-2022	21-04-2022	15										_																.	.		
133	Supply of PE pipes phase 3	07-04-2022	28-04-2022	15																										.	.		
134	Supply of PE pipes phase 4	14-04-2022	05-05-2022	15																										.	.		
135	Supply of PE pipes phase 5	21-04-2022	12-05-2022	15																										.	.		
136	Supply of PE pipes phase 6	28-04-2022	19-05-2022	15																										.	.		
138	Laying and testing of DI Pipes phase 1	31-03-2022	28-04-2022	20																										.	.		
139	Laying and testing of DI Pipes phase 2	14-04-2022	12-05-2022	20]																									.	.		
140	Laying and testing of DI Pipes phase 3	28-04-2022	26-05-2022	20]																									.	.		
141	Laying and testing of DI Pipes phase 4	12-05-2022	09-06-2022	20]																									.	.		
143	Laying and testing of PE pipes phase 1	21-04-2022	14-07-2022	60																										.	, [
144	Laying and testing of PE pipes phase 2	28-04-2022	21-07-2022	60																										.	, [
145	Laying and testing of PE pipes phase 3	05-05-2022		60]																									.	, [
146	Laying and testing of PE pipes phase 4	12-05-2022	04-08-2022	60]																									.	, [
147	Laying and testing of PE pipes phase 5	19-05-2022	11-08-2022	60]																									.	, [
148	Laying and testing of PE pipes phase 6	26-05-2022		60	[, [
150	Providing FHTCs	28-04-2022	08-09-2022	133	1																												