Implementation plan - Womens hospital road

	Back filling and removal of excess earth	Testing of system	Conveying and fixing of cover slab & CI MH cover with frame	Plastering of MHs	PCC for joint blocks and channeling, PVC step fixing	Making connection (pipes to MHs)	Steining concrete	Centering and shuttering for steining	Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab	PCC for MHs - Shuttering and concrete	Close timbering for shafts/ Steel sheet shoring for MHs	Earth work in excavation for MHs	Pipe laying, jointing, testing and back filling- PVC/SW	Close timbering for trenches/ Steel sheet shoring for pipe laying	Earth work in excavation for pipe laying	Dismantling bituminous road/Concrete/Interlocking paver block	Trial pits, levels marking for pipe laying
Start date	8-Sep-22	7-Sep-22	5-Sep-22	2-Sep-22	31-Aug-22	28-Aug-22	25-Aug-22	20-Aug-22	15-Aug-22	10-Aug-22	25-Jul-22	20-Jul-22	10-Jul-22	30-Jun-22	1-Jun-22	31-May-22	9-May-22
Days to complete	1	1	2	3	2	3	3	5	5	5	16	5	10	10	29	1	1